

Bruhat Bangalore Mahangara Palike

Spill Over works 2012-13 pertains to Executive Engineer Project (West) Horticulture Works

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
		<b>MALLESHWARAM CONSTITUENCY</b>								
1	66	Providing Childrens equipments & other Development work in Sangollirayanna park in W-66	13.60	1169000.00	Sri.Indrakumar	26/9/2011	90 Days	Work completed	11.62	0.00
2	66	Providing Rainwater Harvesting system, sump and Entrance Gate in Sangolli Rayanna Park in Ward No. 66	19.50		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
3	66	Providing water falls, drain & beautification work & sloped area at Sangolli Rayanna park in W-66	19.80		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
4	66	Providing shelter to Laughing club at Sangolli rayanna park in W-66	19.00		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
5	66	Providing & resetting of Cobble stone pathway & other works in Milk colony park in W-66	14.00		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
6	66	Repairs to Chain link Fencing and Painting to Kerb and fencing in Parks of Ward No.66	5.00		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
7	66	Improvements to Children Equipment Area and other Development works in Ward No. 66	5.00		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
8	66	Providing Ornamental grills and other developmental works in Sangolli rayanna park ward no-66	19.90		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
9	66	Providing Eurocon tiled pathway to Sangolli rayanna park in ward no-66	18.50		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
10	66	Providing Chain link fencing & watchmen shad Sangolli Rayanna park in ward no-66	19.90		PSR(G)/378 Dt: 18-01-2011	EE(P-W)/ Horti/TEND/02/11-12, Dated 06-06-2011.	---	Tender cancelled & Entrusted to be Brigade Enterprises ltd.,	0.00	0.00
11	65	Prvd, benches & other development works @Gayathridevi park	3.00		PSR(G)/378 Dt: 18-01-2011	---	---	Tender under process & Negotiate to be concerned contractor vide letter D: 09-1-12	0.00	0.00
12	36	Prvd, pathway & other dev.works @ park opp to Chadrodaya kannada school	8.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	8.00
13	65	Prvd, pathway & other dev.works in 11th cross malleshwarm	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	4.00
14	64	Prvd, new borewell & other works @ park vyalikaval football ground	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	Tender to be called	0.00	4.00
15	35	Development of children park @Jevaraj alva road in Sadashivanagar	250.00		---	---	---	File submitted for job code.		250.00
		<b>SUB TOTAL</b>	<b>423.20</b>	<b>1169000.00</b>	---	---	---		<b>11.62</b>	<b>266.00</b>
		<b>GOVINDARAJNAGAR CONSTITUENCY</b>								
16	125	Providing and construction of steps ramp way to the parks coming under w-125	4.50		K Chandrashekar	15-10-2011	15-1-2011	Work completed	3.79	0.00
17	131	Repairs and painting to fencing pathway and laying drain slabs at entrance to the parks in W-131	3.00	292691.00	D V Devaraju	9/11/2011	3/2/2012	Work completed	2.92	0.00
18	131	Providing and laying benches with plot form to the parks in W-131	3.50		JJ Enterprises			Work completed	3.55	0.00

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
19	103	Providing and laying benches with platform and fence painting in W-103 .	3.50	346326.00	M Harshendra Jain	9/11/2011	9/2/2012	Work under progress	0.00	3.46
20	125	Providing & laying cc curb to pathway in M.C.Layout park 1&2 in W-125	8.00	888000.00	KRIDL	20/11/11	20/02/12	Work under progress	0.00	8.80
21	125	Providing & laying children play equipment in M.C.layout park & Saraswathinagar park in W-125	5.00	555000.00	KRIDL	20/11/11	20/02/12	Work completed	5.54	0.00
22	125	Providing & extension of chain link fencing & children equipment Amarajyothinagar ward office in W-125	9.00	999000.00	KRIDL	20/11/11	20/02/12	Work under progress	0.00	9.90
23	125	Repairs to pinching chain link fencing to pathway in laying W-125	10.00	1110000.00	KRIDL	20/11/11	20/02/12	Work under progress	0.00	11.10
24	125	Providing & laying granite benches with platform in M.C.Layout park in W-125	10.00	1110000.00	KRIDL	20/11/11	20/02/12	Work under progress	0.00	11.10
25	125	Providing & laying encroach pathway in mini bugle park in W-125	9.50	1054500.00	KRIDL	20/11/11	20/02/12	Work under progress	0.00	10.54
26	125	Providing & construction of Gazebo in M.C.layout park 1&2 in W-125	10.00	1110000.00	KRIDL	20/11/11	20/02/12	Work under progress	0.00	11.10
27	125	Providing & laying benches with platform, chain link fencing repairs in Saraswathinagar park & Amarajyothi park in W-125	10.00	1110000.00	KRIDL	20/11/11	20/02/12	Work under progress	0.00	11.10
28	128	Providing and fixing chain link fencing and pathway to the vacant place at Vidyagiri layout near Ring Road (below high tension line backside)	27.30	1833339.00	N S Madukumar	3/3/2011	6/3/2011	Work under progress	0.00	18.33
29	103	Repairs to existing fencing pathway kerb stone and filling sand to the children play area to the parks coming under W-103	3.00					Work yet to be started.	0.00	3.00
30	103	Providing and laying drain slab at entrance of park with hand rails and eurocon tiles pathway in W-103	5.00					Work yet to be started.	0.00	5.00
31	106	Construction of Gazebo & senior Citizen park at Dr.B.R.Ambedkar stadium in W-106	9.00	990000.00	KRIDL	06/11-12 Dt:08-06-11	7/6/2012	Work order issued work yet to started.	0.00	9.00
32	125	Repairs and painting to the park coming under W-125	3.50	326075.00	K Chandrashekar	15-10-2011	15-1-2011	Work yet to be started.	0.00	3.50
33	126	Repairs and painting to the existing fencing pathway to the park coming under W-126	4.00	302487.00	H T Venkatesh murthy	28-10-2011	28-01-2011	Work yet to be started.	0.00	3.02
34	126	Providing and filling sand to children play area in Vinayaka layout park in W-126	2.00					Work yet to be started.	0.00	2.00

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
35	127	Repairs and painting to fencing pathway to the park in W-127	2.00	222000.00	KRIDL	2/8/2011	2/8/2012	Work yet to be started.	0.00	2.20
36	127	Providing and laying new pathway filling sand to the children play area in Swamy Vivekananda park in W-127	5.00	555000.00	KRIDL	2/8/2011	2/8/2012	Work yet to be started.	0.00	5.55
37	104	Repairs and painting to the existing fencing pathway gates to the park in W-104	4.00					File not hand over	0.00	4.00
38	104	Providing and construction of plotform to the existing benches and new benches in W-104	4.00					File not hand over	0.00	5.05
39	105	Repairs and painting to the existing fencing pathway to the park coming under W-105.	6.00					File not hand over	0.00	6.00
40	105	Providing and filling sand to the children play area and providing granite benches to the parks coming under W-105	4.00					File under process	0.00	4.00
41	105	Rain water harvesting in park W-105	1.00					Estimate to be submitted.	0.00	1.00
42	106	Repairs and painting to the existing fencing pathway to the park under W-106	4.00					File submitted for change of job code.	0.00	4.00
43	106	Providing and laying benches plotform and sand to the children play area W-106	4.00					File submitted for change of job code.	0.00	4.00
44	106	Rain water harvesting in park W-106	1.00					Estimate to be submitted.	0.00	1.00
45	125	Providing & laying children play equipment in saraswathi nagar park in W-125 Marenahalli	3.50		---	---	---	File submitted for change of job code.	0.00	3.50
46	125	Rain water harvesting in park W-125	1.00					Estimate to be submitted.	0.00	1.00
47	126	Rain water harvesting in park W-126	1.00					Estimate to be submitted.	0.00	1.00
48	127	Rain water harvesting in park W-127	1.00					Estimate to be submitted.	0.00	1.00
49	128	Repairs and painting to fencing pathway and laying drain slabs at entrance to the parks in W-128	5.00					Estimate to be submitted.	0.00	5.00
50	128	Providing and construction of platform with new benches in W-128	3.00					Estimate to be submitted.	0.00	3.00
51	128	Rain water harvesting in park W-128	1.00					Estimate to be submitted.	0.00	1.00
52	131	Rain water harvesting in park W-131	1.00					Estimate to be submitted.	0.00	1.00

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
		<b>SUB TOTAL</b>	<b>191.30</b>	<b>12804418.00</b>	---	---	---		<b>15.80</b>	<b>174.25</b>
		<b>MAHALAKSHMIPURAM CONSTITUENCY</b>								
53	68	Drilling of New borewell of Anjaneya gudda temple park in W-68	3.20	334400.00	Sri.M.Vasu	15/7/11	15/9/11	Work completed	3.10	0.00
54	68	Drilling of New borewell of Geleyara balaga park in W-68	3.20	334400.00	Sri.M.Vasu	15/7/11	15/9/11	Work completed	3.10	0.00
55	68	Providing fountain at Swimming pool park in Ward No-68	5.00	523893.00	Sri.S.Mohan	26/8/11	26/10/11	Work completed	5.21	0.00
56	68	Providing fountain at Ganesha block & main bus stop road in Ward No-68	5.00	516101.00	Sri.M.Vasu	26/8/11	26/10/11	Work under process.	0.00	5.00
57	68	Providing fountain at Ganesha block water tank side & ALF layout corner of Ward No-68	5.00	517449.00	Sri.M.Vasu	26/8/11	26/10/11	Work under process.	0.00	5.00
58	75	Providing water supply and drilling of borewells to pipeline park in Ward No-75.	3.50	389000.00	KRIDL	40827	41183	Work under progress	0.00	3.50
59	75	Providing and laying curbstones and grills to parks in Ward No-75.	5.00	555000.00	KRIDL	40827	41183	Work under progress	0.00	5.00
60	75	Providing Delhi bench and developing Siddaruda park at Pipeline road in Ward No-75.	14.50	1610000.00	KRIDL	40827	41183	Work under progress	0.00	14.50
61	67	Prvd, pathway & play court @pipeline park in W-67	4.65	514396.81	T.T.Vasanth kumar	24/1/2012	24/4/2012	Work under progress	0.00	4.65
62	67	Prvd, Erocon tiled pathway in pipeline park W-67	3.00	327066.13	T.T.Vasanth kumar	24/1/2012	24/4/2012	Work under progress	0.00	3.00
63	67	Prvd, children play equipment in pipe line park in W-67	5.00	525209.46	T.T.Vasanth kumar	21/1/2012	24/4/2012	Work under progress	0.00	5.00
64	68	Providing ornamental grills to Anjaneya temple park ward no-68(0-150)	20.00	2220000.00	KRIDL	19/11/2011	19/02/2012	Work under progress	0.00	20.00
65	68	Maintainance of civil works & Development of Anjaneya temple park in W-68	20.00	2220000.00	KRIDL	19/11/2011	19/02/2012	Work under progress	0.00	20.00
66	68	Providing ornamental grills and maintainance of civil works to Anjaneya temple ward no-68(150-300)	20.00	2220000.00	KRIDL	19/11/2011	19/02/2012	Work under progress	0.00	20.00
67	68	Providing ornamental grills and maintainance of civil works to vasavi temple ward no-68	15.00	1665000.00	KRIDL	41244	41248	Work under progress	0.00	15.00

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
68	68	Providing Children play equipment to Ganesha block & Main bus stop road in Ward No-68	5.00	524269.00	Sri.S.Mohan	26/8/11	26/10/11	Work under progress	0.00	5.00
69	74	Providing Spike grills to Children play area behind bus stand in Ward No.74	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	Tender under process & Negotiate to be concerned contractor vide letter D: 09-1-12	0.00	4.00
70	68	Prvd, Chainlink fencing & other works @park near Vasavi temple	1.00		PSR(G)/378 Dt: 18-01-2011	---	---	File under process	0.00	1.00
71	68	Prvd, & resetting of pathway in Anjaneyagudda park W-68	1.00					Estimate to be submitted.	0.00	1.00
72	68	Prvd, & ploatform to benches & other development workin W-68	1.00					Estimate to be submitted.	0.00	1.00
73	68	Repairs to children's Play Equipment @ Vasavipark in Ward No. 68	1.00					Estimate to be submitted.	0.00	1.00
74	44	Widening of path way in shankar nagar park w-44	4.26		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	4.26
75	43	repairs to pathway & other works in W-43	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	4.00
76	43	Prvd, sand & other works @ children play area in W-43	2.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	2.00
77	43	Prvd, spike grill to Nethaji circle @ J.S.Nagar	3.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	3.00
78	43	repairs to Gazebo & other works in Nandini circular park in W-43	2.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	2.00
79	75	Repairs to pathway & other dev. works in pipeline park W-75	2.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	2.00
		<b>SUB TOTAL</b>	<b>162.31</b>	<b>14996184.40</b>					<b>11.41</b>	<b>150.91</b>
		<b>RAJAJINAGAR CONSTITUENCY</b>								
80	99	Providing resetting of pathway Navarang Park in Ward No.99	5.00	521673.00	M/S Srinivas construction	1/7/2011	1/9/2011	Work completed	0.00	5.21
81	98	Providing Children play equipment in Sarkari Gudda Park Ward No.98	5.00	525483.50	Sri.Krishna enterprises	28/1/2012	28/4/2012	Work under progress	0.00	5.25
82	101	Estimate for Improvements to sir. M. Vishwesharaiah Statue area at Aladamara Park in Ward No.101	19.80	2077789.00	M/S Pooja Enterprises	1/7/2011	1/10/2011	Work under progress	0.00	20.77

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
83	101	Providing Eurocon Tiles for Laghing club area and inner side pathway at Aladamara Park in Ward No.101	19.95	2092747.00	M/S Pooja Enterprises	1/7/2011	1/10/2011	Work under progress	0.00	20.92
84	108	Providing Handrails,steps & other Development work at Mahadevabhanakar park in Ward No.108	5.00	550784.15	Sri.Krishna enterprises	28/1/2012	28/4/2012	Work under progress	0.00	5.50
85	101	Providing Tiled Pathway at Eastern side of Aladamara Park in Ward No.101	19.75	1966000.00	Sri.Krishnegowda	1/7/2011	1/10/2011	Work yet to started.	0.00	19.66
86	101	Estimate for Providing Ornamental grills and Platforms to Benches at Aladamara Park in Ward No.101	19.90	2087594.00	M/S Pooja Enterprises	1/7/2011	1/10/2011	Work yet to started.	0.00	20.87
87	99	Providing New Borewell is Kashivishvanata Park	3.20	303784.00	K.M.Nagesh	25/7/11	25/9/2011	Work yet to be started.	0.00	3.03
88	99	Providing Borewell and pipeline in LIC Colony Park	4.80	464051.00	Sri.Krishnegowda	25/7/11	25/9/2011	Work yet to be started.	0.00	4.64
89	97	Prvd, fencing bande reddy circle & other development works	3.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	3.00
90	99	Repairs to Children's Play Equipment in Ward No. 99	2.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	2.00
91	107	Prvd, new borewell & other development works in W-107	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	File submitted for AS&TS	0.00	4.00
92	107	Repairs to Children play equipment in W-107	1.00					Estimate to be submitted.	0.00	1.00
93	107	Repairs to Children play equipment in Shivanagar park W-107	1.00					Estimate to be submitted.	0.00	4.00
94	100	Prvd, new borewell & other development works in W-100	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	File submitted for AS&TS	0.00	4.00
95	100	Prvd, new pathway & resetting painting in Sir.M.Vishweshwaraiah park	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	4.00
		<b>SUB TOTAL</b>	<b>121.40</b>	<b>10589905.65</b>					<b>0.00</b>	<b>127.85</b>
		<b>CHAMARAJPET CONSTITUENCY</b>								
96	139	Providing Spice Grills at Ganesha Temple in Ward No. 139	5.00	483711.00	Sri.V.Kiran	25/7/2011	25/9/2011	Work completed	4.83	0.00
97	138	Development of Anjanappa garden park ( Police quarters park) in ward no.138	8.00	839173.00	Sri.Anil Kumar	25/7/11	25/9/2011	Work completed	0.00	8.39
98	139	Development works at K.R. Market Park in ward no. 139	10.00	1048742.00	S.Nagesh	25/7/11	25/9/2011	Work under progress	0.00	10.48

SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
99	121	Prvd., Children play equipment & other development works @ Govt. school in W-121	7.00	768648.00	Sri.Krisna enterprises	28/1/2012	28/5/2012	Work under progress	0.00	7.68
100	139	Develoment of parks in TCM Royan road in W-139	20.00					File under process	0.00	20.00
101	139	Development of parks in frount of CCB office in W-139	20.00					File under process	0.00	20.00
102	139	Providing ornamental grills to meadians & development of parks below market fly over part-1 in W-139	10.00					File under process	0.00	10.00
103	139	Providing ornamental grills to meadians & development of parks below market fly over part-2 in W-139	10.00					File under process	0.00	10.00
104	139	Development of circles & Medians in W-139	15.00					File under process	0.00	15.00
105	140	Devepment works @makkalakuta park	7.00		PSR(G)/378 Dt: 18-01-2011	---	---	File under process	0.00	7.00
106	135	Prvd., new borewell & other development works in W-135	7.00		PSR(G)/378 Dt: 18-01-2011	---	---	File under process	0.00	7.00
107	120	Prvd.Gate & other development work in park @W-120	6.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	6.00
		<b>SUB TOTAL</b>	<b>125.00</b>	<b>3140274.00</b>					<b>4.83</b>	<b>121.55</b>
		<b>GANDHI NAGAR CONSTITUENCY</b>								
108	94	Development of Chiikkalalbagh park in W-94	20.00	2220000.00	KRIDL	19-11-11	19-02-12	Work under progress	0.00	22.22
109	96	Providing Watchman shed and toilet block at Arundhathi park in Ward No.96	6.00		PSR(G)/378 Dt: 18-01-2011	---	---	Work order to be issue	0.00	6.00
110	77	Prvd. & other development works to triangular park link road 6th cross in W-77	8.00		PSR(G)/378 Dt: 18-01-2011	---	---	File submitted for AS&TS	0.00	8.00
111	77	Development of WH Gopal park in W-77	13.00		PSR(C)/526 Dt: 26-07-11	---	---	File submitted for AS&TS	0.00	13.00
112	94	Prvd, hand drail & Eurocon tiles & other works @Khodays circle	4.00		PSR(G)/378 Dt: 18-01-2011	---	---	File submitted for AS&TS	0.00	4.00
113	95	Prvd., borewell & other Dev.works @BBMP area behind Krishnamill in W-95	6.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	6.00
114	94	Prvd.water sump in chikkalalbagh work W-94	1.00		PSR(G)/378 Dt: 18-01-2011	---	---	Estimate to be submitted.	0.00	1.00
		<b>SUB TOTAL</b>	<b>58.00</b>	<b>2220000.00</b>					<b>0.00</b>	<b>60.22</b>
		<b>TOTAL</b>	<b>1081.21</b>	<b>44919782.05</b>					<b>43.66</b>	<b>900.78</b>



SL. No.	Ward No	Name of work & Ward No.	Est.Cost	Contract Amount	Name of Agency/Commissioner Approval No	Work order Date/ Tender Notification Date	Duration	Remarks	Bill submitted for Payment 31-1-12	Balance amount required 2012-13
---------	---------	-------------------------	----------	-----------------	---	---	----------	---------	------------------------------------	---------------------------------

Executive Engineer

Project- West

BBMP

## Bruhat Bangalore Mahangara Palike

Spill over Works for the year 2012-13 pertains to Executive Engineer Project (West) Division

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>MALLESHWARAM CONSTITUENCY</b>												
1	35	Improvements to Sankey tank & earthen embankment in W-05 (New Ward-35)	190.00	190.00	M.S.Reddy	2/3/2007	1/3/2008	100%	95.00	work completed payment to be made	95.00	.-----.
2	65	PRVD. & Installation of Boiler for the work of PRVD. & Const. Automatic washing machine & other IMPS. Work @ Dhobi Ghatt in Kodandarampura.	13.00	12.94	Marketing manager Neal water treatment Sys.Ltd	16-09-2009	15-11-2009	100%	11.64	work completed payment to be made	1.30	.-----.
3	65	PRVD. Additional washing machine & PRVD. Generator along electrification power @ Dhobi Ghatt in Kodandarampura in W-05	55.00	44.95	Marketing manager Ramson Garments	3/10/2009	2/4/2010	100%	40.46	work completed payment to be made	4.49	.-----.
4	65	Prvd. Instalation of effluent tratment plant for the work of PRVD. & Constructing automatic washing machine & other IMPS. Works @ Dhobi ghatt in Kodandarampura	13.00	12.95	Marketing manager Ramson Garments	16-09-2009	15-11-2009	100%	11.65	work completed payment to be made	1.30	.-----.
5	65	PRVD. Footpath & rain water harvesting (RWH) system @ pit colony ground in W-7	49.97	54.96	KRIDL	10/2/2010	9/8/2010	100%	17.50	work completed payment to be made	37.46	Bill submitted for 17.50 Lakhs
6	65	Installing Rain harvesting system at Dhobhighat Kodandandarampura W-65	42.76	47.03	KRIDL	3/12/2009	2/8/2010	100%	0.00	work completed payment to be made	47.03	.-----.
7	65	Improvements to Pit Colony Ground in ward no.7	60.00	48.69	D.Damodar	17-07-2009	16-7-2010	100%	39.00	work completed payment to be made	9.69	.-----.

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
8	65	Construction of BBMP office at 11th cross Malleshwaram in ward no. 7	153.00	103.95	K.R.Govindraju	11/1/2010	11/10/2010	100%	65.00	work completed payment to be made	90.00	.-----.
9	65	Consultancy services for installation of washing unit in Dhobi ghat @ Kodandarampuara	0.95	0.95	M/S Manasa consultant	----	---		0.72	work completed payment to be made	0.23	
10	65	Imps. To Malleshwaram play ground @ stage-II	58.80	64.68	KRIDL	13-01-2010	12/7/2010	75%	0.00	Work nearing to completion.	64.68	
11	64	Construction of Badminton hall @ vyalicaval Play ground. Bangalore	94.75	104.22	KRIDL	13-01-2010	13-10-2010	20%	0.00	Work under Progress	104.22	
12	64	Construction of tennies court gallray sump, electrification & Sanitary work @ vyalicaval Play ground	70.25	77.27	KRIDL	13-01-2010	12/10/2010	20%	0.00	Work under Progress	77.27	
13	65	Construction of indoor basketball stadium @ W-5 Kodandarampuara. Malleshwaram	721.00	640.10	P.Vijayakumar	22-11-2010	21-05-2012	30%	70.00	Work under Progress	570.10	R.A.Bill I submitted for Rs.70.00 Lakhs. Revalidation Job code No: R-005-11-000002
14	65	Imps. To Malleshwaram play ground @ stage-I	91.20	100.32	KRIDL	13-01-2010	12/10/2010	.-----.	0.00	Work under Progress	100.32	.-----.
15		Providing rain water harvesting in parks by providing recharging pit at Malleshwaram	15.75	16.53	R.Prakash	26-09-2011	25-11-11	.-----.	0.00	Work under progress	16.53	Jab code No: 309-12-000014 Dt: 16-08-2011
16	66	Providing drain fencing leveling for ground & RWH in milk colony play ground in Subramanyanagar in W-66	98.25	85.47	T.Vijay kumar	20/17-11-11	17-05-12	.-----.	85.47	Work under progress	85.47	Jab Code No: 066-11-000081 Dt: 02-06-2011

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
17	64	Development of Play ground @ Malleshwaram	421.00	-----	-----	-----	-----	-----	-----	Tender to be invited. Consultancy tender to be finalisation	421.00	Rs.150.00 Lakhs Budget provision on 2009-10 & Rs.321.00 Lakhs Budget Provision on 2010-11
18	45	Development of Malleshwaram ground for Providing and fixing M.S.Grill all around the play ground and Repairs to Existing toilet with Sanitary line in W.No-45.	43.00	---	---	---	---	-----	43.00	No response for 1st call & File submitted for 2nd call.	---	Jab code No: 045-11-000034 Dt: 21-05-2011
19	64	Pit colony Ground @ Malleshwaram	200.00	-----	-----	-----	-----	-----	-----	File submitted for job code	200.00	As per Budget Provision in the Year 2010-11
20	65	Constrction of School Building at Kodandarampura	100.00	-----	-----	-----	-----	-----	-----	Tender to be invited.	100.00	As per Budget Provision in the Year 2010-11
21	65	Consultancy services for the work of preparation of Detailed design, Drawings, Bid documents etc., as per codal rules & regulation for the work of Improvments to Malleshwaram play ground (Stage-1 & Stage-2)	3.65	3.65	M/S Nandish Associates	---	---	-----	3.65	Consultancy tender is approved file to be submitted for Jobcode	3.65	Jab code No: 000-10-I-P-P-IM-001
22	65	Consultancy services for the work of Developmental works at Pit colony at Malleswaram in ward no 65	4.50	4.50	M/S Nandish Associates	---	---	-----	4.50	Consultancy tender is approved file to be submitted for Jobcode	4.50	This amount fixed in original Estimate Rs.4.50 Lakhs

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
23	65	Consultancy services for the work of Development of Playground Malleswaram in ward no 65	8.40	8.40	M/S Nandish Associates	----	----	.-----.	8.40	Consultancy tender is approved file to be submitted for Jobcode	8.40	This amount fixed in original Estimate Rs.8.40 Lakhs
24	64	Consultancy services for the work of construction of Referral Hospital at Rajmahal Guttalli in ward no 64.	2.95	2.95	M/S Nandish Associates	----	----	.-----.	2.95	Consultancy tender is approved file to be submitted for Jobcode	2.95	This amount fixed in original Estimate Rs.2.95
25	65	Consultancy services for the work of construction of School building at Kodandarampura in W.No-65 Malleswaram	2.80	2.80	M/S Nandish Associates	----	----	.-----.	2.80	Consultancy tender is approved file to be submitted for Jobcode	2.80	This amount fixed in original Estimate Rs.2.80 Lakhs
26		Providing rain water harvesting in Play ground, Hospital and school building at Malleshwaram constituency	54.50	----	----	----	----	.-----.	54.50	File submitted for Major works committee approval	----	309-12-000020 Dt: 17-08-2011
27	45	Development of Malleshwaram ground for Providing and fixing tensile supporting structure canopy on entrance & change of roof for existing step in W-45	261.00	----	----	----	----	.-----.	261.00	Quotation to be got approved file under process at C.E(West) office	----	
28	64	Construction of Nemmadi kendra, Doctors quarters, staff nurse accomdation at Referral Hospital compound Palace Guttihalli at W-64	100.00	----	----	----	----	.-----.	100.00	File under process DTS to be got approved tender to be called	----	
		<b>SUB TOTAL</b>	<b>2929.48</b>	<b>1627.31</b>	----	----	----		<b>917.24</b>		<b>2048.39</b>	
<b>GOVINDARAJNAGAR CONSTITUENCY</b>												

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
29	106	Development of Ambedkar Stadium	457.00	457.00	Narasimhamurthy	.....	.....	100%	397.00	work completed revised estimate required for aproval	60.00	.....
30	128	Construction of multi purpose buiding at 14th cross, Jyothinagar W-128	100.00	110.00	KRIDL	26-2-11	25-2-12	100%	90.00	work completed payment to be made	20.00	
31	106	Construction of Nirmala bangalore toilet at Dr.B.R.Ambedkar stadium in W.No-106	10.00	9.90	KRIDL	08-06-11	07-06-12	0%	0.00	Work order issued, work yet to start	9.90	P0488
32	106	Construction of laughing club at Dr.B.R.Ambedkar stadium in W.No-106	15.50	16.36	KRIDL	08-06-11	07-06-12	0%	0.00	Work order issued, work yet to start	16.36	P-1537
33	106	Providing & fixing Dr.B.R.Ambedkar statue over the pedestal at Dr.B.R.Ambedkar stadium at A.D.hally in W-106	21.50	17.35	Sri.Prabhakar srikanth Dongrasane	05-09-09	5-5-2010	40%	4.33	Work under Progress	13.02	P-1537
34	106	Providing security services to Dr.B.R.Ambedkar stadium in No(21) 106 period 01-04-08 to 17-9-08	1.99	1.99	M/S Shashank enterprises	8-12-08	.....	.....	.....	work completed	1.99	
35	106	Providing house keeping services to Dr.B.R.Ambedkar stadium in No(21) 106 period 1-4-08 to 24-11-08	2.00	1.98	M/S Shashank enterprises	26-11-09	.....	.....	.....	work completed	1.98	
36	106	Providing security services to Dr.B.R.Ambedkar stadium at A.D.halli in W-106	7.20	0.00	0.00					Tender under process	7.20	P0098
37	128	Development of vacant land in front of Siddaganga school @ Chandralayout in W-128	81.81	90.81	KRIDL	14-2-11	14-2-12	0.80	0.00	Work nearing to completion.	90.81	P0607

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
38	106	Improvements to existing ground Development @ Dr.B.R.Ambedkar stadium in W-106	6.00	6.14	D.C.Yathish	29-6-11	29-8-11	0%	0.00	Work yet to start	6.14	P1537
39	106	Construction of first floor upgradation at Hosahalli referral hospital at W-105	110.00	0.00	0.00						110.00	File sent to Revalidation code
40	106	Maintainance & repairs to existing building at Dr.B.R.Ambedkar stadium in W-106	13.00	11.99	T.G.Ravi Kumar	29-6-11	29-10-11	0%	0.00	Work yet to start	11.99	P1537
41	106	Construction of pedestal platform in W-106 @ Dr.B.R.Ambedkar stadium	3.00	3.09	Venkateswara Enterprises	12-12-2011	12-03-12	0%	0.00	Work yet to start	3.09	P0311
42	106	Providing cleaning & maintainance services to Dr.B.R.Ambedkar stadium A.D.halli in W-106 for 1 year (form: 01-02-2012 to 31-01-2013)	8.25	7.78	Novel security services	31-1-12	31-1-13	0%	0.00	Work under progress	7.78	P0098
43	106	Construction of additional class rooms to existing school at Byraveshwara nagar in W-127	100.00	110.00	KRIDL	9-2-11	9-2-12	90%	60.48	Work nearing to completion.	49.52	P2249
		<b>TOTAL</b>	<b>937.25</b>	<b>844.39</b>	.....	.....	.....	.....	<b>551.81</b>		<b>409.78</b>	
<b>MAHALAKSHMIPURAM CONSTITUENCY</b>												
44	67	Development of Dr. Raj Kumar Stadium in ward no. 14. Nagapura (New ward no. 67) Bangalore	492.16	529.23	K.Damodar	22/11/2010	21/05/2012	20%	.....	Work under Progress	529.23	.....
45		Providing rain water harvesting in parks by providing recharging pit at Mahalaxmi layout Constituency	26.55	26.49	M.Venkatesh	26-11-11				Work order issued work yet to be start.	26.49	Jab code No: 309-12-000015 Dt: 16-08-2011

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
46	67	Providing and Construction of automatic washing and room @ Dhobi Ghat in Nagapur, Ward No.67 in Mahalakshimpuram Assembly constituency Lump Sum Turnkey Basis	1.00	1.00	Prosolution	9-8-11			0.00	Work under progress.	1.00	Job Code No: 107-11-000018
47	67	Providing Automatic washing machine and Construction of of washing room building at Dhobi Ghat near Iskon temple in ward no. 67. Nagapura	100.00	.....	.....	.....	.....	.....	.....	File submitted Financial bid approval at CE (W) office	100.00	Job CodeNo 067-11-000021 allowed Dt: 3-01-11
48	43	Construction of Swimming pool in Nandhini Layout in ward no. 43	600.00	.....	.....	.....	.....	.....	.....	Estimate submitted for approval.	600.00	Job CodeNo 043-11-000074 allowed Dt: 10-03-11 (Only Rs.300.00 lakhs allowed for 2010-11 budget)
49	14	Consultancy services for the work of construction of Development of Dr. Rajkumar Stadium W.No-14, Nagapura	15.50	15.50	M/S Nandish Associates	---				Consultancy tender is approved file to be submitted for Jobcode	15.50	
50		Providing rain water harvesting in Play ground, Hospital and school building at Mahalaxmipuram constituency	92.00	0.00	---	---				File submitted for Administration Sanction in Major Standing Works committee through commissioner.	92.00	Jab code No: 309-12-000013 Dt: 17-08-2011
		<b>TOTAL</b>	<b>1327.21</b>	<b>572.22</b>		.....	.....	.....	<b>0.00</b>	.....	<b>1364.22</b>	.....



Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
<b>RAJARAJESHWARI NAGAR CONSTITUENCY</b>												
51	17	Construction of Swimming pool @ J.P.park in W. No. 2 (New Ward no. 17) Bangalore	489.00	515.22	M.R.Construction	13-01-2010	12/1/2011	100%	220.00	Work completed payment Bill submitted for payment	295.22	2nd part Bill submitted for 88.00 Lakhs
52	17	Constrction of Swimming pool compound and other works at J.P. Park	98.60	98.60	KRIDL	9/3/2011	9/6/2011	100%	0.00	Work completed payment Bill submitted for payment	98.60	.....
53	36	Asphalting to surrounding road of ROB and concreting to Service roads on either side of ROB at HMT main road at Mathikere (toward sothern side of Mathikere	99.00	101.40	B.M.Chandraiah	3/12/2009	2/8/2010	40%	0.00	Work under processWork is delayed due to laying of BWSSB Sewerline	101.4	Revalidation Job code No: R-036-11-0000001
		<b>TOTAL</b>	<b>686.60</b>	<b>715.22</b>	.....	.....	.....	.....	<b>220.00</b>	.....	<b>495.22</b>	.....
<b>RAJAJINGAR CONSTITUENCY</b>												
54	97	Providing and constructing cement concrete and sump tank at proposed school building at Dayanandanagar in ward no. 97(Srirampura old ward 24)	6.00	6.60	KRIDL	14-07-2010	13-09-2010	100%	.....	work completed Bill submitted for payment	6.6	.....
55	97	Drilling of new borewell at Srirampura BBMP school premises in ward no. 24	3.20	3.52	KRIDL	14-07-2010	13-09-2010	100%	.....	work completed Bill submitted for payment	3.52	.....
56	97	Construction of Proposed school building (Phase-2) at Shrirampura in ward no. 24	285.00	216.00	C.N.S.Murthy	18-06-2010	17-12-2011	100%	130.00	work completed Bill submitted for payment	86.00	.....
57	101	Providing rain water harvesting to IPP building at Kamashipalya in W-101	1.45	1.52	R.Prakash	26-09-2011	25-11-11		1.52	Work under process.		Jab code No: 101-12-000004 Dt: 16-08-2011

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
58		Providing rain water harvesting pit at Rajajinagar constituency	13.95	14.62	R.Prakash	26-09-2011	25-11-11		14.62	Work under process.		
59	107	Providing and Construction of automatic washing and room Shivanagar Dhobi Ghat in ward no 107, Rajajinagar, Bangalore Lump Sum Turnkey Basis	1.00	1.00	Prosolution	9-8-11			1.00	Work under process		Job codeNo: 067-11-000021
60	107	Providing rain water harvesting in government composite junior college premises at Shivanagar in W-107	2.10	----	M.Venkatesh	----	----		2.10	Work under process		Job Code No: 107-12-000005 Dt: 22-08-2011
61	98	Providing rain water harvesting in Indoor badminton stadium @Prakashnagar in W-98	1.20	----	V.N.Thayagaraj	----	----		1.20	Work completed bill submitted for payment	0	Jab code No: 098-12-000013 Dt:22-08-2011
62	98	Providing rain water harvesting and sump in Indoor badminton stadium @Prakashnagar in W-98	1.70	1.48	V.N.Thayagaraj	----	----		1.48	Work under process		Jab code No: 098-12-000014 Dt:22-08-2011
63	107	Providing Automatic washing machine and Construction of washing room building at Dhobi Ghat in ward no. 107. Shivananagara	100.00	.....	.....	.....	.....	.....	.....	File submitted Financial bid approval at CE (W) office	100.00	Job CodeNo 107-11-000018 allowted Dt: 10-01-11

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
64	97	Construction of Multi purpose BBMP one building @ W-97	411.00	.....	.....	.....	.....	.....	.....	Tender to be recalled..	411.00	Job code allowed 200.00 Lakhs for the budget year 2010-11 & Rs.211.00 Lakhs to be allowed in 2011-12 budget.
65	97	Construction of old age home @ Girl's high school premises @ Srirampura, Dayananda nagar	127.50	.....	.....	.....	.....	.....	.....	Tender to be recalled..	127.50	Job code allotted 50.00 Lakhs for the budget year 2010-11 & Rs.77.50.Lakhs to be allowed in 2011-12 budget.
66	97	Construction of Referral Hospital @ Srirampura	100.00	.....	.....	.....	.....	.....	.....	File under process.	100.00	Job code allowed 100.00 Lakhs for the budget year 2010-11
		<b>TOTAL</b>	<b>1054.10</b>	<b>244.74</b>	.....	.....	.....	.....	<b>151.92</b>		<b>834.62</b>	<b>0.00</b>
<b>CHAMARAJPET CONSTITUENCY</b>												
67	137	Construction of New Hospital building (Additional)at existing BBMP Referral Hospital at J.J.R. Nagar in ward no 96 (New ward no. 137)	45.00	42.40	Renuka Raghuvveer prasad	17-01-2011	16-07-2011	100%	0.00	Work completed bill submitted for payment	42.40	Work completed
68		Providing rain water harvesting at BBMP building at composite junior college Kasturibhanagar &JJR nagara Referral hospital Rayapura in Chamarajpet Constituency	3.55	3.72	N.Venkatapathy	26-09-2011	25-11-11	100%	3.72	Work completed bill submitted for payment	0.00	309-12-000018 Dt: 16-08-2011

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
69		Providing rain water harvesting in parks by providing recharging pit at Chamarajpet Constituency	1.80	1.89	N.Venkatapathy	26-09-2011	25-11-11	100%	1.89	Work completed bill submitted for payment	0.00	309-12-000019 Dt: 16-08-2011
70	140	Construction of Gymnasium building, Yoga center at Kaniyar colony and providing Skating track and other development works at Makkala Koota, Chamarajpet in ward no. 140	50.00	54.00	Nirmithi Kendra	16-03-2011	15-09-2011	95%	0.00	Work under Progress	54.00	
71	119	IMPS. & Renovation of MOH (1st floor)office @ Dasappa hospital premises	6.90	7.21	N.Yoganarasimhamurthy	06/12-08-11	11-11-11	95%	0.00	Work under Progress	7.21	As per Budget Provision in the Year 2010-11 & Job code No 047-11-000101 Dt: 7-4-2011
72	119	Repair to Existing meeting hall @Dasappa hospital compound in W-119	6.30	6.59	N.Yoganarasimhamurthy	07/12-8-11	11-11-11	95%	0.00	work under process	6.59	As per Budget Provision in the Year 2010-11 & Job code No 047-11-000100 Dt: 6-4-2011
73	141	Improvement to BBMP Samudaya bhavan and Providing Rain water harvesting at Azad nagar in W-141	22.00	18.54	V.Narayanaswamy	1-12-11	01-03-12	20%	0.00	Work under progress.	18.54	
74	137	Construction of BBMP multipurpose building in Rayapura W-137	62.00	68.82	KRIDL	3-2-12	2-2-13	0%	0.00	Work yet to start	68.82	
		<b>TOTAL</b>	<b>197.55</b>	<b>203.17</b>	.....	.....	.....	.....	<b>5.61</b>	.....	<b>197.56</b>	.....
<b>GANDHINAGAR CONSTITUENCY</b>												

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
75	94	Construction of Indoor sports hall and multipurpose hall at ward no. 27, (New ward 94)Sirur park, Sheshadripuram, Bangalore	148.00	277.00	S.R.Harsha	24-08-2007	23-08-2008	100%	268.00	Work completed bill submitted for payment	9.00	.....
76	94	Comperhensive development of Play ground in west zone (Pack age-4)	46.69	45.06	B.Gangadar swamy	5/6/2010	4/12/2010	100%	.....	Work completed bill submitted for payment	45.06	.....
77		Providing rain water harvesting in parks by providing recharging pit at Gandhingar Constituency	6.75	7.07	T.Ravi	26-09-2011	25-11-11	100%	7.07	Work completed bill submitted for payment		Jab code No: 309-12-000017 Dt: 16-08-2011
78	94	Consturction of Swimming pool @ Sheshadripuram in W-94 Gandhinagar Bangalore	367.00	407.37	KRIDL	11/11/11	10/07/13	.....	.....	Work under progrees	407.37	Job CodeNo 094-11-00028 allowted Dt: 01-03-11
79	94	Construction of MLA Bhavan @ Gandhinagar in W-94	200.00	220.00	KRIDL	12/9/11	11/9/12	.....	.....	Work under progrees	220.00	Rs.200.00 Lakhs provision for the budget 2010-11
80	94	Consultancy services for the work of Construction of Construction of MLA Bhavan at Gandhinagar in W-94	4.50	----	M/S Nandish Associates	----	----	----	----	Work under process	4.50	Jab code No: 094-12-000007
81	94	Consultancy services for the work of Construction of Swimmingpool at Sheshadripuram in W-94 Gandhinagar	4.44	4.44	M/S Navanirman Consultant India Pvt. Ltd	----	----	----	----	Work under process	4.44	Jab code No: 094-12-000008
82	97	Consultancy services for the work of Construction of old age home at Sheshadripuram grils high school premises in W-97	4.50	4.50	Manasa Consultant	----	----	----	----	Work under process	4.50	Jab code No: 097-12-000011

Sl.No.	Ward No.	Name of Work	Estimate Cost	Tender Amount (Amount put to tender)	Name of Agency	Date of work order	Date of Completion (As per Agreement)	Physical Progress	Expenditure as on 31-12-2011	Status	Balance Amount Required for the year 2012-13	Remarks
83	97	Consultancy services for the work of Construction of multi purpose BBMP office (One) building at W-97	3.95	3.95	Manasa Consultant	----	----	----	----	Work under process	3.95	Jab code No: 097-12-000010
84		Providing rain water harvesting at BBMP building in Sri.Gundirao sports complex library & Gymnasium building corporation nursery school BVK Iyyangar road & at grounds in Nehru park ground Sheshadripuram Dr.Rajkumar play ground & Chickalbagh ground at Gandhinagar Constituency	24.10	----	----	----	----	----	----	Work order to be issue.	24.10	Jab Code No: 094-12-000015 Dt: 16-8-11
		<b>TOTAL</b>	<b>809.93</b>	<b>969.39</b>	.....	.....	.....	.....	<b>275.07</b>		<b>722.92</b>	.....
		<b>Total</b>	<b>6614.91</b>	<b>4604.22</b>	.....	.....	.....	.....	<b>2121.65</b>		<b>4708.49</b>	.....

Executive Engineer  
Project- West  
BBMP